



DECEMBER 1997

Environmental Impact Statement Record of Decision

NOVEMBER 2018 Alternative Delivery and Toll Feasibility Study Completed

✓ FALL 2020 - 2023

Environmental Re-Evaluation and Preliminary Design Began

FALL 2020

Issue 1 Approved by Voters





FFY 2022-2024

Received \$90 Million in Congressionally Directed Community Project Funding
Senator Boozman, Congressman Womack, and Congressman Westerman




JUNE 2024

Received \$25 Million Grant

FFY 2025 (PENDING)


Requested \$33.5 Million Senator Boozman and Congressman Womack





- Enable Forecasted Traffic Volumes of 20k
 Vehicles/Day Through the Heart of the Chaffee
 Crossing Redevelopment Area
 - Provide Direct Access to the Western Arkansas
 Intermodal Authority (WAIA) Economic
 Development Area
- Provide Freight Access to the WAIA Future Intermodal Port Facility
- Improve Access to the Designated Opportunity Zone
- Extend the Primary Highway Freight System by Approximately 20 miles from I-40 to U.S. 71







- Pavement Preservation, Drainage and Sidewalk Improvements
- 4 miles
- Est. Cost \$15-20 Million
- Bid Letting: Late 2026/Early 2027
- Partnering with Fort Smith





- Pavement Preservation
- 9 Miles
- Est. Cost: \$5-10 Million
- Taking Bids: January 2025

Greenwood Bypass SEBASTIAN COUNTY | PHASE 2



- Major Widening (2 to 5 Lanes)
- 2 Miles
- Project Development Phase

22

Waldron Rd. – 74th Street SEBASTIAN COUNTY




- Interchange & Intersection Improvements
- 1 Mile
- Est. Cost: \$15-20 Million
- Shovel Ready: Late 2026

D. Presentation on <u>Trails</u>

Transportation Alternatives Program & Recreational Trails Program CRAWFORD AND SEBASTIAN COUNTIES

Job	Status	Program	Sponsor	Approx. Length	Funding Awarded (x\$1,000)	Total Const. Est./Cost (x\$1,000)	Description
Fayetteville Ave. – Hwy. 162 (Alma) (S)	Under Construction	RTP/ Partnering	Alma	0.25 Mi.	\$520	\$709	Construct sidewalks & pedestrian tunnel at Little Frog Bayou
Alma Sidewalks (TAP-16) (S)	Completed	TAP	Alma	0.25 Mi.	\$350	\$802	Construction of concrete sidewalks
Lake Alma Trails Ph. 1 (Alma) (RTP-19) (S)	Completed	RTP	Alma	6.0 M i.	\$158	\$331	Natural Surface Trail around Lake Alma including one pedestrian bridge
Alma Southside Sidewalk Impvts. (TAP-23) (S)	Programmed	TAP	Alma	1.2 Mi.	\$500	\$660	Safe Routes to School east of Alma High School
Barling Hwy. 22 Sidewalk (Fort St.) (TAP-22) (S)	Programmed	TAP	Barling	1.5 Mi.	\$300	\$667	Construction of sidewalk along Hwy. 22
Fort Smith Chaffee Crossing Trail (Segment 1) (TAP-16) (S)	Completed	TAP	Fort Smith	1.6 Mi.	\$500	\$1,400	Construction of an asphalt trail within the Fort Chaffee development
Greenwood Hwy. 10S Sidewalks (TAP-18) (S)	Substantially Complete	TAP	Greenwood	1.5 Mi.	\$394	\$669	Construction of 5' sidewalk along Center St. (formerly Hwy. 10)
Lavaca Hwy. 96 Sidewalk Impvts. (TAP-23) (S)	Programmed	TAP	Lavaca	0.6 Mi.	\$339	\$425	Construction of sidewalk along Hwy. 96 from Hwy. 255 South to Hanson Dr.
Sebastian Co. Bob Boyer Park Trail (S)	Programmed	RTP	Sebastian	3.4 Mi.	\$200	\$364	Construction of natural surface trail at Bob Boyer Park
Van Buren Northridge Dr. Sidewalk Impvts. (TAP-21) (S)	Completed	TAP	Van Buren	1.1 Mi.	\$274	\$599	Construction of sidewalk along Northridge Dr.

Additional Information






- Pavement Preservation& Bridge Joint Repair
- 7 Miles
- Awarded for \$22 Million in Jan. 2024
- Contractor: Emery Sapp & Sons, Inc.
- Est. Completion: Mid-2025

- Resurfacing
- 4 Miles
- Est. \$3-5 Million
- Taking Bids: February 2025







- Garrison Bridge Rehabilitation
 & Painting
- Rehabilitation
 - Awarded to American Contrg.
 & Svs., Inc. for \$8 Million
 - Completed May 2024
- Painting
 - Taking bids: Late 2024
 - Est. Cost: \$1-3 Million




1. PROJECT SCHEDULE

and in January 2024 ARDOT facilitated a Cost and Schedule Risk Assessment (CSRA) workshop as to the subject of Project Readiness, in November 2023, the Arkansas Department of Transportation (ARDOT) received FHWA approval of the 1997 Final Environmental Impact Statement (FEIS) Re-evaluation illustrated in the Task, Other Major Milestones row in Figure 1. required by FHWA for Major Projects. The Project schedule is shown below in Table 1 with additional details provided in Figure 1. Most relevant ARDOT is actively working on obtaining other entitlements as

TABLE 1. I-49 EXTENSION PROJECT CURRENT DESIGN STATUS

					CONTRACTOR OF THE PARTY OF THE
JHE,	4	ω	2	1	PHASE
THE APPROXIMATE 157 MILES OF UNDEVELOPED 1-49 CORRIDOR TO BE PROGRAMMED IN ALIGNMENT WITH FUTURE FUNDING AVAILABILITY AND NATIONAL, STATE, AND LOCAL PRIORITIES	Clear Creek Road to I-49/40 System Interchange	Gun Club Road to Clear Creek Road	Clear Creek Rd. just beyond I-40/I-49 System Interchange	Hwy 22 to Gun Club Rd. (Arkansas River Bridge Crossing)	SEGMENT
NDEVELOPED 1-49 CC	Final (60% Complete)	Final (60% Complete)	Final (60% Complete)	Final (100% Complete)	DESIGN STATUS
)RRIDOR TO BE PF ONAL, STATE, AND	Late 2028	Late 2026	Mid 2026	Mid 2024	ESTIMATED FINAL 100% DESIGN
ROGRAMMED IN ALI	2029	2027	Late 2026	Mid 2025	BEGIN CONSTRUCTION
GNMENT WITH	Early 2033	Early 2030	Early 2030	Late 2028	COMPLETE CONSTRUCTION



INTERSTATE 49 (I-49) EXTENSION | INTERMODAL FREIGHT CONNECTION PROJECT





INTERSTATE 49 (I-49) EXTENSION | INTERMODAL FREIGHT CONNECTION PROJECT

PROJECT READINESS

- Coordination with United States Fish and Wildlife Service (USFWS) regarding Section 7 consultation began in 2021. USFWS concurred with the "may affect, not likely to adversely affect" determination in the Biological Assessment in February 2023.
- with expected approval in 2024. Initiated request for Section 9 USCG permit for bridge crossing of Arkansas River in early 2024
- Initiated request for USACE Section 404/10 permit in early 2024 with expected approval in
- Section 408 approval for impacts to USACE Civil Works projects associated with the Arkansas River crossing including the Crawford County Levee System, interior drainage systems and flowage easements expected in 2024.

Environmental Studies

was provided where feasible, and meeting summaries were made available. The approved NEPA Re-Project information was made available at public meetings in 2022. Comments were addressed, mitigation Project website, including FEIS, ROD, and PA among FHWA, SHPO, Advisory Council on Historic A comprehensive listing of environmental studies and completed Project documents is detailed on the evaluation, including impacts and details of mitigation, are available on the Project website Preservation, and ARDOT. Since the ROD, additional studies have been drafted and mitigation proposed.

Discussion with Appropriate ARDOT Departments and Divisions

Multiple Divisions within ARDOT, including the District Engineer, are engaged in advancing the Project of this grant application, as discussed at the April 4, 2024, Commission Meeting transitions to construction phase. The Arkansas Highway Commission supports this Project and preparation District Engineer has been engaged and will continue to be a key part of the team once the Project agency coordination meetings and collaborating to advance mitigation and permitting approvals. The Department staff understand NEPA and permitting /mitigation requirements and are proactively supporting

e. Public Engagement

Enterprise (DBE) participation. disadvantaged community, environmental justice/Title VI populations, and Disadvantaged Business robust outreach tactics and tools to solicit and incorporate meaningful involvement from the historically Plan was prepared for this Project and implemented as part of the FEIS Re-evaluation. The plan included recent public outreach activities are listed on the Project website. A comprehensive Public Involvement Public involvement has been ongoing for the I-49 Corridor since the mid-1990s to support the EIS. More

intermodal port facility. Comments received at the public meeting were incorporated into the project design changes incorporated since the first public meeting. ARDOT received comments regarding flooding public meeting was held on September 29, 2022, with over 180 in-person attendees. The Public Meeting addition of a driveway and box culvert at May's Branch to avoid land-locking a parcel. A second design with an addition of at-grade separation at Westville Road for farmland access and the landlocked parcels, access for farm equipment; and accommodating and improving access to the planned Synopsis summarizes the comments. ARDOT received comments regarding flooding concerns, access to A public meeting was held on March 17, 2022, with over 250 in-person attendees. The Public Meeting Synopsis summarizes comments received which included substantial public support of the project and







INTERSTATE 49 (I-49) EXTENSION | INTERMODAL FREIGHT CONNECTION PROJECT **PROJECT READINESS**

segment contract. (See Project Description for sequencing details). efficiencies, reducing risk by keeping the scope of work as consistent as practicable for each phased Project has strategically been divided into phased segments for design, permitting, and construction in November of 2021 and some segments progressing to the 100% design completion in spring 2024. The for more than two years. The Project is well defined, having achieved the 30% design completion milestone Technical coordination with the FHWA, FEMA, USFWS, SHPO, USACE and the USCG has been on-going

preliminary design (30% complete), engineering studies, and cost estimate in November 2021. surveys, data collection, and environmental analysis efforts in November 2020 and submitted the complete) and prepare the Plans, Specifications and Estimates (PS&E) documents. HNTB began field perform preliminary design (30% complete), associated engineering studies, and prepare final plans (100% ARDOT engaged HNTB Corporation (HNTB), a national leading transportation planning and design firm, to

Uses of Funding represent the 70% percentile cost estimate from the CSRA workshop. cost used for the Project Budget and contingency amounts provided in Project Budget, Sources, and by the Cost Schedule Risk Assessment (CSRA) workshop as required by FHWA for Major Projects. 2021 and is ongoing. The basis of Project cost is the preliminary design (30% complete) and as generated shown on Figure 2. Technical coordination with FHWA, USACE, USCG, SHPO, and FEMA began in midgeotechnical sampling and testing, right of way mapping, and will complete PS&E for other segments as Final Design for the Phase 1 Segment: HNTB is currently completing final design efforts, including

and connect all persons and communities to transportation projects financially assisted by USDOT, regulations at 49 CFR Part 21. ARDOT's goal is to provide equal access to Project related opportunities Program, Title VI of the Civil Rights Act of 1964 (Title VI), 42 U.S.C. § 2000d et seq., and DOT Title VI equal access to the Project described in this application and to meeting all requirements of USDOT Title VI implementation processes. ARDOT is committed to providing all individuals, groups and communities with ARDOT is committed to Environmental Justice (EJ) principles and has integrated EJ into all planning and regardless of race, color, or national origin as demonstrated through ARDOT's Title VI Program




CONNECTION INTERSTATE 49 (I-49 EXTENSION) | INTERMODAL FREIGHT

FACT SHEET

foot-wide main lanes, 10-foot-wide outside shoulders and 6-foot-wide inside shoulders (Figure 1). The Project includes projected to grow by 42% in the next 30-years. Navigation System (Figure 2). a new major bridge crossing over the Arkansas River, a major component to the McClellan-Kerr Arkansas River for freight and the traveling public across the Arkansas River. Travel in the Fort Smith Metropolitan Statistical Area is The I-49 Project will construct approximately 14 miles of a four-lane divided, controlled access roadway with four 12-Construction of the new bridge structure provides for an efficient north/south connector

FIGURE 1. I-49 TYPICAL SECTION






FIGURE 3. TRANSCONTINENTAL CORRIDOR




TABLE 1. PHASED PROJECT SCHEDULE AND COST

PHASE	SEGMENT	DESIGN STATUS (% COMPLETE)	ESTIMATED CONSTRUCTION COST	BEGIN CONSTRUCTION
1	River Bridge (Hwy. 22 - Gun Club Rd.)	Final (100%)	\$329.4M	Mid-2025
2	Clear Creek Rd. to Interstate 40 Ph. 1	Final (60%)	\$146.1M	Late 2026
З	Gun Club Rd. to Clear Creek Rd.	Final (60%)	\$145.9M	2027
4	Clear Creek Rd. to Interstate 40 Ph. 2	Final (60%)	\$345.7M	2029

INTERSTATE 49 (1-49) EXTENSION | INTERMODAL FREIGHT CONNECTION PROJECT

